

SCARSDALE PUBLIC SCHOOLS



2014 Project Update

Dec. 2014 Bond Project - Edgewood

- **Main Office** – Scheduled to be mostly complete by middle of next week. Temporary carpet will be in place until permanent arrives.
- **New Main Entrance** – Scheduled to be open. Temporary sidewalk in place for those entering the building from the front. Library entrance is closed. Roof canopy over new entrance will be completed by late September. This work will occur off hours and days. Security person will be in place at this door similar to Fox Meadow 2 years ago until automatic locks are in place and operational.
- **Library** – Demolition of the structure has begun and scheduled to be completed by end of next week. Some schedule slow down due to coordination with Con Ed and additional asbestos abatement. All abatement has been completed.
- All construction areas will be fenced on the outside. A walled barrier will be in place in the building between construction and corridors.
- Principal to send update to parents at end of next week.
- Scheduled completion is late Spring 2018

Dec. 2014 Bond Project - Heathcote

- **Multi-Purpose Room** – Demolition is 100% complete. Old multi-purpose room is being prepared for students arrival. New multi-purpose space construction has begun.
- All construction areas will be fenced on the outside. Walled barriers will be in place in the building between construction and students.
- Principal to send update to parents next week.
- Scheduled completion is late Spring 2018

Dec. 2014 Bond Project – Middle School

- **Instrumental Music Addition** – Scheduled to be completed early next week with only punch list items to remain. New furniture arrival and cleaning of spaces coordinated for the end of next week.
- **Music Room Renovation** – Scheduled to be completed early next week with same coordination of cleaning and furniture installation.
- Staging area scheduled to be vacated next week.

Dec. 2014 Bond Project – High School

- **Learning Commons** – Work continues in this area. Mezzanine, ceiling, kitchen tiling are complete. Old gym floor is being prepared for tiling. Furniture has been ordered. Kitchen equipment has arrived. Scheduled to be completed in late November.
- **PE Offices** – Completed and open.
- **I-Lab** – Close to completion but unable to use due to access and egress issues until Learning Commons is completed.
- **HS Courtyard Drainage**– This project is behind due to original design issues. Work has just recently commenced and will continue after school hours. Scheduled completion is December 1st.
- **Fitness Center** – Cardio equipment arriving next week. Strength training equipment scheduled to arrive and be installed on September 6th. We anticipate this space to be open for students and student athletes on September 7th.
- **Design Lab** – Work continues in this area and due to the coordination with the Courtyard Drainage project the corridor between the Lab and courtyard will be closed to foot traffic until completion. Scheduled completion date is December 15th.

Dec. 2014 Bond Project

General Overview & Project Budget

Questions